

Project under Construction

PROJECT NAME: .....	<b>SAFETY HALL RELOCATION INTERIM FACILITIES AT THE CITY CORP YARD PROJECT JL-41102 (SITEWORK and MODULAR BUILDINGS)</b>
PROJECT ADDRESS: .....	1270 W. Park Avenue, Redlands.
PROJECT PUBLIC BENEFIT: .....	The City of Redlands Police Department lost use of their Public Safety Hall late in 2008. As an interim measure, the City is relocating certain functions of the Safety Hall such as Dispatch, Booking and Lockup to a temporary location at the City Corporate Yard. These are "Essential Facilities" and although temporary in nature, must operate during extreme conditions, when Public Safety Services are most needed. This contract addresses part of that work.
PROJECT DESCRIPTION: .....	This project is limited to the site work and some Building Electrical in support of the Modular Temporary Fire Station (Firemen are displaced) and Police Lockup Modular Facilities being constructed by M-Space (whose factory is a block away from the site) at the City Corporate Yard. Work consists of: Concrete Sawcutting, Chain Link Fence Salvage, Minor Grading, On-site water, sewer, electric and communications conduit. Trench Backfill, Compaction, Minor Asphalt Paving, Asphalt Crack repair and Slurry Seal, minor irrigation system work and landscaping, Signage, Parking Lot Striping and Tubular Steel/Wrought Iron Fence, Painting, Concrete Flatwork, Masonry Retaining Wall, Masonry Pilasters, Tubular Steel and Chain Link Fencing, Diesel Generator.
CONTRACT AMOUNT: .....	\$256,000 - Site work, \$189,999 - Fire Station, \$278, 040 - PD Lockup
SOURCE OF FUND: .....	The Public Facilities Fund
START DATE FOR CONSTRUCTION: .....	8/18/09
ANTICIPATED CONSTRUCTION TIME: .....	80 Calendar Days
PERCENT COMPLETION AS OF 9/16/09: .....	35% (updated every 2 weeks)
EXPECTED COMPLETION DATE: .....	11/5/09
NAME OF CONTRACTOR: .....	Hinkley and Associates Inc. (909) 862-5522, Buildings by M-Space
CONTACT INFORMATION: .....	Tim Wilson (909) 798-7585 X3 <a href="mailto:twilson@cityofredlands.org">twilson@cityofredlands.org</a> City of Redlands staff Project Architect/Civil Engineer; Redlands Engineering, Electrical Engineer
DETOUR INFORMATION: .....	The work is not within the Street Right of Way – no detours required
PROJECT PHOTOS: .....	<a href="#">Click Here</a>

Construction Status at 35% completion 9/15/09 – Fire Station