

Project under Construction

PROJECT NAME: ..... **Community Development Block Grant – Citywide Sidewalk and Curb Cut Improvements**

PROJECT ADDRESS: ..... [Click Here](#) and [Click Here](#)

PROJECT PUBLIC BENEFIT: ..... The purpose of this CDBG project is to remove barriers for pedestrian access and to install accessible ramps throughout various neighborhoods within the CDBG target area. The improvement areas are Sun Avenue, Union Avenue Delaware Avenue, Clay Street and Washington Street. New ramps will also be constructed at Calhoun Street and Pennsylvania Avenue and Lugonia Avenue intersections.

PROJECT DESCRIPTION: ..... The proposed work comprises of the placement of concrete for new sidewalks, handicap ramps and new driveway approaches where none exist. Specifically, the work includes clearing and excavating, construction of the concrete forms for sidewalks, ramps and driveway approaches, and placement of concrete. Minor grading is needed to provide for adequate drainage.

CONTRACT AMOUNT: ..... \$415,012

SOURCE OF FUND: ..... Community Development Block Grant

START DATE FOR CONSTRUCTION: ..... 8/10/09

ANTICIPATED CONSTRUCTION TIME: ..... 35 Calendar Days

PERCENT COMPLETION AS OF 9/22/09: ... 90% (updated every 2 weeks)

EXPECTED COMPLETION DATE: ..... 9/29/09

NAME OF CONTRACTOR: ..... Marwan Alabbasi (951) 776-9300

CONTACT INFORMATION: ..... Eric Weck (909) 798-7584 X2 [eweck@cityofredlands.org](mailto:eweck@cityofredlands.org)

DETOUR INFORMATION: ..... [None](#)

PROJECT PHOTOS: ..... [Click Here.](#)

Attachment:

- Photo 371: After the concrete forms are made, construction workers place concrete for a new driveway approach.
- Photo 363: This shows new concrete being placed for the new sidewalk on Union Street
- Photo 367: This shows freshly placed concrete sidewalks and driveway approaches on Union Street
- Photo 370: In preparation for new sidewalks and handicap ramps, the existing grade is excavated and prepared for the concrete placement. After sidewalks are placed, the surrounding area is re-graded for drainage and cleaned up.