

Completed Project

PROJECT NAME: **Reservoir Recoating and Improvements Project South Avenue and Smiley Heights Reservoirs**

PROJECT ADDRESS: 1705 Smiley Heights Dr, & 415 E Sunset Dr. N., Redlands.

PROJECT COMPLETION DATE: 09/04/09

PROJECT PUBLIC BENEFIT: This project consists of reservoir improvements, which includes rehabilitation of a 40-year old and a 38-year old reservoirs and the addition of necessary safety features. Upon completion, the project will increase the reliability of your water system, increase water quality, and increase the longevity of this vital reservoir.

PROJECT DESCRIPTION: This project is limited to the Interior and exterior sandblasting and recoating with a 2 part epoxy coating system, some new safety features on the exterior such as a staircase and fall protection system and a new cathodic protection system.

NAME OF CONTRACTOR: **Olympus Painting and Associates.**

TOTAL COST OF THE PROJECT: \$1,095,838.40 (with all change orders)

DURATION OF CONSTRUCTION: 120 Calendar Days

CONTACT INFORMATION: Bassam Alzammar (909) 798-7584 X2
Balzammar@cityofredlands.org

PROJECT PHOTOS: [CLICK HERE](#)